SOCIUS ENGG. TECH. PVT. LTD.
AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

Concrete for culvert and Drains

28 Days test Results

Sl no	Date of casting	Date of testing	Failure load	Compressive Strength (N/mm2)	Average Compressive Strength (N/mm2)
1	10/03/2022	07/04/2022	493.6	21.94	23.3
2	10/03/2022	07/04/2022	538.7	23.97	
3	10/03/2022	07/04/2022	539.8	23.99	

Asst. Executive Engineer
Project Division
Yelahanka Zone



#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

TEST REPORT ON M20 GRADE CONCRETE

Name of work: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

location : Vivekananda Park

Client: Assistant Executive Engineer, Yelahanka Project BBMP, Bangalore

Work Order No:- EE(PROJECT)/YNK ZONE/WO/179/2020-21

Agency: Sri. N. Jagadish

Size of cubes	: 150 x150 x 150 mm
Cross Sectional area	: 22500 mm2
Grade of concrete	: M20
Compressive Strength as on	: 28 Days
Date of casting	: 15/03/2022

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 32

SOCIUS ENGG. TECH. PVT. LTD. Bengaluru 560 010

N W E S

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

Concrete for Culvert and Drains

28 Days test Results

Sl no	Date of casting	Date of testing	Failure load	Compressive Strength (N/mm2)	Average Compressive Strength (N/mm2)
1	15/03/2022	11/04/2022	493.6	21.94	23.3
2	15/03/2022	11/04/2022	538.7	23.97	
3	15/03/2022	11/04/2022	539.8	23.99	

Asst. Executive Engineer
Project Division
Yelahanka Zone

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

TEST REPORT ON M25 GRADE CONCRETE

Name of work: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

location : Vivekananda Park

Client: Assistant Executive Engineer, Yelahanka Project BBMP, Bangalore

Work Order No:- EE(PROJECT)/YNK ZONE/WO/179/2020-21

Agency: Sri. N. Jagadish

Size of cubes	: 150 x150 x 150 mm
Cross Sectional area	: 22500 mm2
Grade of concrete	: M20
Compressive Strength as on	: 28 Days
Date of casting	: 09/03/2022

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-22



#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.
AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

Concrete for Culvert and Drain

28 Days test Results

Sl no	Date of casting	Date of testing	Failure load	Compressive Strength (N/mm2)	Average Compressive Strength (N/mm2)
1	09/03/2022	06/04/2022	579.6	25.76	25.93
2	09/03/2022	06/04/2022	586.2	26.053	
3	09/03/2022	06/04/2022	585	26	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner